

ODOT Project 200143

2021 Preconstruction Meeting

April 14th, 2020



Type of meeting: Preconstruction
Attendees: See sign-in sheet

----- Agenda Topics -----

Two Week Look Ahead	C. Beyers/J. Kerins
Schedule of Operations	I. Downing
Estimates	I. Downing
Change Orders	I. Downing
RFIs	I. Downing
Village of Ashville Issues	C. Tebbe
Contractor Issues	C. Beyers/J. Kerins
ODOT Issues	I. Downing
Other Outstanding Issues/Open Discussion	I. Downing
Next Meeting	I. Downing

1. Two Week Look Ahead

C. Beyers/ J. Kerins

Discussion:

Garcia to survey for remaining drainage work tomorrow morning.

Removal crew starting at west end of Main Street on Monday.

Conclusions:

Action items:

Discuss and schedule upcoming work with Newcomer. Dropoff cannot be left long.

Person responsible:

Curt Beyers

Deadline:

ASAP

2. Schedule of Operations

I. Downing

Discussion:

Comprehensive schedule to complete work to be delivered by close of business Friday. Anticipate finishing by June 15th.

SR-752 repairs may not be included in the schedule. Crews working 5 10-hour days and 8-hour Saturdays.

Frequent updates requested for work. Village needs to inform public and allow for adequate marking ahead of operation.

Conclusions:

Action items:

Schedule SR-752 walkthrough to review pavement repairs.

Person responsible:

Pat Corlette

Deadline:

Next Week

3. Estimates

I. Downing

Discussion:

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0001	\$162,343.99	9/15/2020	9/25/2020	9/29/2020	PROG
0002	\$438,705.96	10/01/2020	10/09/2020	10/13/2020	PROG
0003	\$323,692.54	10/15/2020	10/30/2020	11/02/2020	PROG
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG

Conclusions:

Estimate #7 to include striping and some incidentals upon receipt of DLS's, or will be generated shortly after 5/1/2021

Action items:

Retrieve DLS's from striping subcontractors and submit.

Person responsible:

Curt Beyers

Deadline:

ASAP

4. Change Orders

I. Downing

Discussion:

CO 03 – Existing Infrastructure Discrepancies for Storm System -Awaiting Further Documentation

Conclusions:

Action items:

Submit equipment watch sheets, material receipts and any third-party invoices.

Person responsible:

Curt Beyers

Deadline:

ASAP

5. RFIs

I. Downing

Discussion:

None

Conclusions:

Action items:

Person responsible:

Deadline:

6. Village of Ashville Issues

C. Tebbe

Discussion:

Curb removal will result in substantial drop-off. Contractor will need to be vigilant to ensure adequate protection for traffic.

Extreme care requested in removal of sandstone curb for reuse by the village.

Minimal margin for error with roadway profile and structures. All adjusted structures need to be returned to plan elevations.

Conclusions:

Action items:

Person responsible:

Deadline:

7. Contractor Issues

C. Beyers/ J. Kerins

Discussion:

Variable depth milling likely to cause issues with underlying brick layers. Pavement repair quantities set aside for this.

Conclusions:

Action items:

Person responsible:

Deadline:

8. ODOT Issues

I. Downing

Discussion:*Superintendent needs to be named on the job.**Silt built up at drainage structures. General cleanup of jobsite requested.**PCMS's need to be updated to be current and advise upcoming removal work.***Conclusions:****Action items:***Submit CA-D-10 forms to Curt to complete.*

Person responsible:

Ian Downing

Deadline:

*ASAP***9. Other Outstanding Issues/Open Discussion**

I. Downing

Discussion:*None***Conclusions:****Action items:**

Person responsible:

Deadline:

10. Next Meeting

I. Downing

Discussion:Next progress meeting will be on Wednesday, April 28th at 10:30am**Conclusions:****Action items:**

Person responsible:

Deadline:

