

ODOT Project 200143

Progress Meeting #8

May 13th, 2021



Type of meeting: Progress
Attendees: See sign-in sheet

----- Agenda Topics -----

Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	C. Beyers/J. Kerins
Safety	I. Downing	MOT	I. Downing
RFIs	I. Downing	RoW/Utility Issues	I. Downing
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe
Estimates	I. Downing	Contractor Issues	C. Beyers/J. Kerins
Materials	I. Downing	ODOT Issues	I. Downing
Change Orders	I. Downing	Open Discussion	I. Downing
Delay Analysis	I. Downing	Next Meeting	I. Downing
Time Extensions	I. Downing		
Schedule of Operations	I. Downing		

1. Corrections to Last Progress Meeting Minutes

I. Downing

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

2. Safety

I. Downing

Discussion:

Any accidents, injuries or near misses?

Conclusions:

Action items:

Person responsible:

Deadline:

3. RFIs

I. Downing

Discussion:

Drainage Changes at Long/Station Street (See 5/7/2021 Email)

Non-Performance of Sandstone Curb Removal (See 5/11/2021 Email)

Clarity on Plan Elevations (See 5/11/2021 Email)

Conclusions:

Action items:

Person responsible:

Deadline:

4. Agreement on Quantities

I. Downing

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

5. Estimates

I. Downing

Discussion:

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0001	\$162,343.99	9/15/2020	9/25/2020	9/29/2020	PROG
0002	\$438,705.96	10/01/2020	10/09/2020	10/13/2020	PROG
0003	\$323,692.54	10/15/2020	10/30/2020	11/02/2020	PROG
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG
0007	\$104,547.90	05/01/2021	05/10/2021		PROG

Conclusions:

Estimate #8 will be generated shortly after 5/15/2021

Action items:

Person responsible:

Deadline:

6. Materials

I. Downing

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

7. Change Orders

I. Downing

Discussion:

CO 03 – Existing Infrastructure Discrepancies for Storm System - Awaiting Further Documentation

CO 04 – Material Cost Adjustments for Drainage Additions - Awaiting Further Documentation

CO 05 – Guardrail Repair Force Account – Awaiting Further Documentation

CO 06 – Drilling and Pipe for Down Spout Tie-Ins – Not Yet Started

Conclusions:

Discuss Overrun for Drainage Adjustments

Action items:

Person responsible:

Deadline:

8. Delay Analysis

I. Downing

Discussion:**Conclusions:****Action items:**

Person responsible:

Deadline:

9. Time Extensions

I. Downing

Discussion:

Final Completion: 10/15/2020

Conclusions:**Action items:**

Person responsible:

Deadline:

10. Schedule of Operations

I. Downing

Discussion:

Updated Schedule of Operations Submitted 4/25/2021

Conclusions:**Action items:**

Person responsible:

Deadline:

11. Work Progress/Two Week Look Ahead

C. Beyers/J. Kerins

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

--	--	--

12. Maintenance of Traffic

I. Downing

Discussion:

Update on sidewalk closure and detour signage

Conclusions:

Action items:

Person responsible:

Deadline:

--	--	--

13. RoW/Utility Issues

I. Downing

Discussion:

Sanitary backup issues for resident at 163 Long Street

Conclusions:

Action items:

Person responsible:

Deadline:

--	--	--

14. Village of Ashville Issues

C. Tebbe

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

15. Contractor Issues

C. Beyers/J. Kerins

Discussion:

Conclusions:

Action items:

Person responsible:

Deadline:

16. ODOT Issues		I. Downing	
Discussion:			
Update on plan for 611 performance inspections			
Update for pavement/structure work along SR-752			
Removal issues with curb footprint			
Conclusions:			
Action items:	Person responsible:	Deadline:	
17. Other Outstanding Issues/Open Discussion		I. Downing	
Discussion:			
Conclusions:			
Action items:	Person responsible:	Deadline:	
18. Next Meeting		I. Downing	
Discussion:			
Next meeting will be on Wednesday, May 26 th at 10:30am			
Conclusions:			
Action items:	Person responsible:	Deadline:	

