

# ODOT Project 200143

## Progress Meeting #8

May 13<sup>th</sup>, 2021



**Type of meeting:** Progress  
**Attendees:** See sign-in sheet

----- Agenda Topics -----

Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	C. Beyers/J. Kerins
Safety	I. Downing	MOT	I. Downing
RFIs	I. Downing	RoW/Utility Issues	I. Downing
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe
Estimates	I. Downing	Contractor Issues	C. Beyers/J. Kerins
Materials	I. Downing	ODOT Issues	I. Downing
Change Orders	I. Downing	Open Discussion	I. Downing
Delay Analysis	I. Downing	Next Meeting	I. Downing
Time Extensions	I. Downing		
Schedule of Operations	I. Downing		

**1. Corrections to Last Progress Meeting Minutes**

I. Downing

**Discussion:**

*None*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**2. Safety**

I. Downing

**Discussion:**

Any accidents, injuries or near misses?

*None*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**3. RFIs**

I. Downing

**Discussion:**

Drainage Changes at Long/Station Street (See 5/7/2021 Email)

Non-Performance of Sandstone Curb Removal (See 5/11/2021 Email)

Clarity on Plan Elevations (See 5/11/2021 Email)

*No further inquiries*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**4. Agreement on Quantities**

I. Downing

**Discussion:***Material cost for upsized structure and any restocking fees to be included with CO 03. Documentation needed.***Conclusions:****Action items:**

Person responsible:

Deadline:

**5. Estimates**

I. Downing

**Discussion:**

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0001	\$162,343.99	9/15/2020	9/25/2020	9/29/2020	PROG
0002	\$438,705.96	10/01/2020	10/09/2020	10/13/2020	PROG
0003	\$323,692.54	10/15/2020	10/30/2020	11/02/2020	PROG
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG
0007	\$104,547.90	05/01/2021	05/10/2021		PROG

**Conclusions:**

Estimate #8 will be generated shortly after 5/15/2021

**Action items:***Review Estimate #7 with Pat and sign*

Person responsible:

Deadline:

**6. Materials**

I. Downing

**Discussion:***No issues***Conclusions:****Action items:**

Person responsible:

Deadline:

## 7. Change Orders

I. Downing

### Discussion:

CO 03 – Existing Infrastructure Discrepancies for Storm System - Awaiting Further Documentation

CO 04 – Material Cost Adjustments for Drainage Additions - Awaiting Further Documentation

CO 05 – Guardrail Repair Force Account – Awaiting Further Documentation

CO 06 – Drilling and Pipe for Down Spout Tie-Ins – Not Yet Started

### Conclusions:

Discuss Overrun for Drainage Adjustments – *Concrete encasement for added run will be paid for with CO 03*

### Action items:

*Provide plan markup with down spout tie-in locations*

Person responsible:

*Chris*

Deadline:

*ASAP*

## 8. Delay Analysis

I. Downing

### Discussion:

*No issues*

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 9. Time Extensions

I. Downing

### Discussion:

Final Completion: 10/15/2020

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 10. Schedule of Operations

I. Downing

### Discussion:

Updated Schedule of Operations Submitted 4/25/2021

*Amaazz feels we are on track for 6/25 deadline*

### Conclusions:

### Action items:

Person responsible:

Deadline:

**11. Work Progress/Two Week Look Ahead**

C. Beyers/J. Kerins

**Discussion:**

*Newcomer will be slipping curb west of the railroad crossing starting at 7am tomorrow. Next two weeks should be mostly removal and curb work. Pouring sidewalk and variable depth milling expected in the near future, but are not planned yet. Drainage structures are being adjusted to their plan elevations, which will be handled ahead of curb work tomorrow.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**12. Maintenance of Traffic**

I. Downing

**Discussion:**

Update on sidewalk closure and detour signage

**Conclusions:****Action items:**

Person responsible:

Deadline:

**13. RoW/Utility Issues**

I. Downing

**Discussion:**

Sanitary backup issues for resident at 163 Long Street

**Conclusions:****Action items:**

*Follow up with photos and information regarding the 163 Long Street residence*

Person responsible:

*Franklin*

Deadline:

*ASAP*

**14. Village of Ashville Issues**

C. Tebbe

**Discussion:**

*Independence day festival starting June 30<sup>th</sup>. Long Street will be utilized in a parade route. Contractor plans to be done with work by then, but will be sure to have the road in acceptable condition by that time.*

**Conclusions:**

*Review work progress and planned operations as June 30<sup>th</sup> approaches.*

**Action items:**

Person responsible:

Deadline:

**15. Contractor Issues**

C. Beyers/J. Kerins

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

<b>16. ODOT Issues</b>		I. Downing	
<b>Discussion:</b>			
Update on plan for 611 performance inspections – <i>Buckeye pipes will hopefully starting these in the coming weeks.</i>			
Update for pavement/structure work along SR-752 – <i>Awaiting pavement repair plan. Twin river contacted about structures.</i>			
Removal issues with curb footprint to be corrected			
<b>Conclusions:</b>			
<b>Action items:</b>		Person responsible:	Deadline:
<b>17. Other Outstanding Issues/Open Discussion</b>		I. Downing	
<b>Discussion:</b>			
<i>No issues</i>			
<b>Conclusions:</b>			
<b>Action items:</b>		Person responsible:	Deadline:
<b>18. Next Meeting</b>		I. Downing	
<b>Discussion:</b>			
Next meeting will be on Wednesday, May 26 <sup>th</sup> at 10:30am			
<b>Conclusions:</b>			
<b>Action items:</b>		Person responsible:	Deadline:

