

# ODOT Project 200143

## Progress Meeting #9

May 26<sup>th</sup>, 2021



**Type of meeting:** Progress  
**Attendees:** See sign-in sheet

----- Agenda Topics -----

Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	C. Beyers/J. Kerins
Safety	I. Downing	MOT	I. Downing
RFIs	I. Downing	RoW/Utility Issues	I. Downing
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe
Estimates	I. Downing	Contractor Issues	C. Beyers/J. Kerins
Materials	I. Downing	ODOT Issues	I. Downing
Change Orders	I. Downing	Open Discussion	I. Downing
Delay Analysis	I. Downing	Next Meeting	I. Downing
Time Extensions	I. Downing		
Schedule of Operations	I. Downing		

**1. Corrections to Last Progress Meeting Minutes**

I. Downing

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**2. Safety**

I. Downing

**Discussion:**

Any accidents, injuries or near misses?

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**3. RFIs**

I. Downing

**Discussion:**

73 W Main Drive Approach and Curb (See 5/25 email)

*No new RFISs*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**4. Agreement on Quantities**

I. Downing

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**5. Estimates**

I. Downing

**Discussion:**

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0001	\$162,343.99	9/15/2020	9/25/2020	9/29/2020	PROG
0002	\$438,705.96	10/01/2020	10/09/2020	10/13/2020	PROG
0003	\$323,692.54	10/15/2020	10/30/2020	11/02/2020	PROG
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG
0007	\$104,547.90	05/01/2021	05/10/2021	05/26/2021	PROG

**Conclusions:**

Estimate #8 will be generated once Newcomer’s pay items are updated on the C-92 – *Curb/Pavement Removal & Underdrain*

**Action items:**

Person responsible:

Deadline:

**6. Materials**

I. Downing

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

## 7. Change Orders

I. Downing

### Discussion:

CO 03 – Existing Infrastructure Discrepancies for Storm System - Awaiting Further Documentation

CO 04 – Material Cost Adjustments for Drainage Additions - Awaiting Further Documentation

CO 05 – Guardrail Repair Force Account – Awaiting Further Documentation

CO 06 – Drilling and Pipe for Down Spout Tie-Ins – Not Yet Started

### Conclusions:

*No new change orders*

### Action items:

Person responsible:

Deadline:

## 8. Delay Analysis

I. Downing

### Discussion:

*No owner caused delays*

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 9. Time Extensions

I. Downing

### Discussion:

Final Completion: 10/15/2020

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 10. Schedule of Operations

I. Downing

### Discussion:

Updated Schedule of Operations Submitted 4/25/2021 – *Schedule suggests Contractor is behind. Recovery efforts requested.*

### Conclusions:

### Action items:

Person responsible:

Deadline:

**11. Work Progress/Two Week Look Ahead**

C. Beyers/J. Kerins

**Discussion:**

*Continuing removal for curb work. Grading for sidewalk through the train tracks. Milling and asphalt work projected to start at some point in the next two weeks. Plans for remaining SR-752 work expected by the middle of next week.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**12. Maintenance of Traffic**

I. Downing

**Discussion:**

Pedestrian Maintenance Concerns

*Concrete and 304 needed at removed curb ramp locations to maintain access.*

*No village Memorial Day event this weekend.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**13. RoW/Utility Issues**

I. Downing

**Discussion:**

*No issues*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**14. Village of Ashville Issues**

C. Tebbe

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**15. Contractor Issues**

C. Beyers/J. Kerins

**Discussion:**

*No issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**16. ODOT Issues**

I. Downing

**Discussion:**Update on plan for 611 performance inspections - *Expected to begin June 2<sup>nd</sup>.*Update for pavement/structure work along SR-752 - *Plans expected by the middle of next week.*New fine polymer asphalt surface concerns – *Will be reviewed with ODOT office of pavements.***Conclusions:****Action items:**

Person responsible:

Deadline:

**17. Other Outstanding Issues/Open Discussion**

I. Downing

**Discussion:***No issues***Conclusions:****Action items:**

Person responsible:

Deadline:

**18. Next Meeting**

I. Downing

**Discussion:**Next meeting will be on Wednesday, June 9<sup>th</sup> at 10:30am**Conclusions:****Action items:**

Person responsible:

Deadline:

