

ODOT Project 200143

Progress Meeting #13

July 21st, 2021



Type of meeting: Progress
Attendees: See sign-in sheet

----- Agenda Topics -----

Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	C. Beyers/J. Kerins
Safety	I. Downing	MOT	I. Downing
RFIs	I. Downing	RoW/Utility Issues	I. Downing
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe
Estimates	I. Downing	Contractor Issues	C. Beyers/J. Kerins
Materials	I. Downing	ODOT Issues	I. Downing
Change Orders	I. Downing	Open Discussion	I. Downing
Delay Analysis	I. Downing	Next Meeting	I. Downing
Time Extensions	I. Downing		
Schedule of Operations	I. Downing		

1. Corrections to Last Progress Meeting Minutes

I. Downing

Discussion:

N/A

Conclusions:

Action items:

Person responsible:

Deadline:

2. Safety

I. Downing

Discussion:

Any accidents, injuries or near misses?

None

Conclusions:

Action items:

Person responsible:

Deadline:

3. RFIs

I. Downing

Discussion:

Additions in front of apartment complex

Conclusions:

Action items:

Person responsible:

Deadline:

4. Agreement on Quantities

I. Downing

Discussion:*No issues***Conclusions:****Action items:**

Person responsible:

Deadline:

5. Estimates

I. Downing

Discussion:

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0002	\$438,705.96	10/01/2020	10/09/2020	10/13/2020	PROG
0003	\$323,692.54	10/15/2020	10/30/2020	11/02/2020	PROG
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG
0007	\$104,547.90	05/01/2021	05/10/2021	05/26/2021	PROG
0008	\$18,741.90	05/15/2021	06/03/2021	06/04/2021	PROG
0009	\$14,894.50	06/01/2021	06/15/2021	06/16/2021	PROG
0010	\$42,950.33	06/15/2021	06/18/2021		PROG

Conclusions:**Action items:**

Person responsible:

Deadline:

6. Materials

I. Downing

Discussion:*None***Conclusions:****Action items:**

Person responsible:

Deadline:

7. Change Orders

I. Downing

Discussion:

CO 03 – Existing Infrastructure Discrepancies for Storm System - Awaiting Further Documentation

CO 04 - Guardrail Repair Force Account – Awaiting Further Documentation

CO 05 – Drilling and Pipe for Down Spout Tie-Ins – Work Ongoing

CO 06 – Significant Differences in Drainage Work Quantities - Approved

Conclusions:

No new change orders

Action items:

Person responsible:

Deadline:

8. Delay Analysis

I. Downing

Discussion:

Any owner caused delays?

None

Conclusions:

Action items:

Person responsible:

Deadline:

9. Time Extensions

I. Downing

Discussion:

Final Completion: 10/15/2020

Conclusions:

Action items:

Person responsible:

Deadline:

10. Schedule of Operations

I. Downing

Discussion:

Updated Schedule of Operations Submitted 6/30/2021

Contractor anticipates 1-1.5 months to finish out project

Conclusions:

Action items:

Person responsible:

Deadline:

11. Work Progress/Two Week Look Ahead

C. Beyers/J. Kerins

Discussion:

Moving up west side of Long Street, then flip to south side of Main/east side of Long. Seed and straw on Main Street.

No update on paving.

Conclusions:

Action items:

Person responsible:

Deadline:

12. Maintenance of Traffic

I. Downing

Discussion:

Request for no parking on west side on Long Street where work is ongoing

Conclusions:

Action items:

Person responsible:

Deadline:

13. RoW/Utility Issues

I. Downing

Discussion:

Hydrant on Main Street just east of tracks to be replaced by village. Sidewalk will need reworked after this is completed.

Curb is likely to be affected by operations as well. Hydrant at Main/Long is also low and likely needs adjustment/replacement.

Conclusions:

Action items:

Person responsible:

Deadline:

14. Village of Ashville Issues

C. Tebbe

Discussion:

Positive comments from residents regarding appearance new curb and sidewalk.

Drive aprons and landscaping will be put in per plan. Any requests from the residents should be made formally of the village.

Curb at Scioto south of ramp to be removed. Mayor to speak to homeowner about sidewalk that cut into slope.

Conclusions:

Action items:

Person responsible:

Deadline:

15. Contractor Issues

C. Beyers/J. Kerins

Discussion:

No issues

Conclusions:

Action items:

Person responsible:

Deadline:

16. ODOT Issues	I. Downing
Discussion:	
Notice of MOT deficiencies submitted. Awaiting paving plan.	
<i>Surface between Main St. limits and railroad tracks has been milled down for 50 days.</i>	
Conclusions:	
Action items:	
	Person responsible:
	Deadline:
17. Other Outstanding Issues/Open Discussion	I. Downing
Discussion:	
<i>No further issues</i>	
Conclusions:	
Action items:	
	Person responsible:
	Deadline:
18. Next Meeting	I. Downing
Discussion:	
Next meeting will be on Wednesday, August 4 th at 10:30am	
Conclusions:	
Action items:	
	Person responsible:
	Deadline:

