

# ODOT Project 200143

## Progress Meeting #16

October 19<sup>th</sup>, 2021



**Type of meeting:** Progress  
**Attendees:** See sign-in sheet

----- Agenda Topics -----

Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	M. Fleming/T. Conley
Safety	I. Downing	MOT	I. Downing
RFIs	I. Downing	RoW/Utility Issues	I. Downing
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe
Estimates	I. Downing	Contractor Issues	M. Fleming/T. Conley
Materials	I. Downing	ODOT Issues	I. Downing
Change Orders	I. Downing	Open Discussion	I. Downing
Delay Analysis	I. Downing	Next Meeting	I. Downing
Time Extensions	I. Downing		
Schedule of Operations	I. Downing		

**1. Corrections to Last Progress Meeting Minutes**

I. Downing

**Discussion:**

*None*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

**2. Safety**

I. Downing

**Discussion:**

10/14 - MP Dory flagger injured by distracted driver on SR-752 – *Driver at home resting. Expected to return in 2 months.*

Any other accidents, injuries or near misses?

*BUDS Inc. flagger may have twisted her ankle walking into a nearby cornfield. Awaiting further information.*

**Conclusions:**

*Nicholson will hold a tailgate talk on slips, trips and falls tomorrow morning.*

**Action items:**

Person responsible:

Deadline:

**3. RFIs**

I. Downing

**Discussion:**

*No new RFIs*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

#### 4. Agreement on Quantities

I. Downing

**Discussion:**

*Field staff is reviewing flatwork quantities now that Newcomer is substantially finished.*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

#### 5. Estimates

I. Downing

**Discussion:**

Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0004	\$96,923.10	11/01/2020	12/04/2020	01/08/2021	PROG
0005	\$12,017.50	11/09/2020	01/19/2021	01/20/2021	PROG
0006	\$228,144.64	01/04/2021	02/03/2021	02/04/2021	PROG
0007	\$104,547.90	05/01/2021	05/10/2021	05/26/2021	PROG
0008	\$18,741.90	05/15/2021	06/03/2021	06/04/2021	PROG
0009	\$14,894.50	06/01/2021	06/15/2021	06/16/2021	PROG
0010	\$42,950.33	06/15/2021	06/18/2021	06/28/2021	PROG
0011	\$264,842.12	07/23/2021	08/03/2021	09/27/2021	PROG
0012	\$279,362.97	09/24/2021	10/01/2021	10/12/2021	PROG

**Conclusions:**

Estimate #13 will be generated shortly. – *Awaiting agreement on quantities but will be generated 10/20 regardless.*

**Action items:**

Person responsible:

Deadline:

#### 6. Materials

I. Downing

**Discussion:**

Several material failures for asphalt placed 10/12 & 10/13.

*No other issues*

**Conclusions:**

**Action items:**

Person responsible:

Deadline:

## 7. Change Orders

I. Downing

### Discussion:

CO 04 - Guardrail Repair Force Account – Awaiting Further Documentation

CO 05 – Flatwork Additions – Draft

CO 07 – Contract Takeover Agreement Time Extension - Draft

*Nicholson does not have SiteManager access. Change orders will be submitted as PDFs for approval.*

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 8. Delay Analysis

I. Downing

### Discussion:

Any owner caused delays?

*None*

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 9. Time Extensions

I. Downing

### Discussion:

Final Completion: 12/29/2021

### Conclusions:

### Action items:

Person responsible:

Deadline:

## 10. Schedule of Operations

I. Downing

### Discussion:

Updated Schedule of Operations Submitted 9/24/2021

### Conclusions:

*Mason to provide an updated schedule in the coming days.*

### Action items:

Person responsible:

Deadline:

**11. Work Progress/Two Week Look Ahead**

M. Fleming /T. Conley

**Discussion:**

*Strawser is continuing to resurface the intersections continuing west along SR-752. Their crews in the village have milled the EB and NB lanes for the remainder of Main St. and Long St. respectively. They will be working on pavement repairs on the milled surface for at least the remainder of the week due to the heavy amount encountered. Surface will be placed thereafter. These operations will begin for the opposite lane upon completion. Punch list work for Newcomer in the coming weeks.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**12. Maintenance of Traffic**

I. Downing

**Discussion:**

*No issues other than the incident with the flagger.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**13. RoW/Utility Issues**

I. Downing

**Discussion:**

*Large void encountered under sidewalk in front of Made on Main (4 E Main St.) following the milling. Additional sidewalk panels are being removed. Large chunks of concrete, steel and other debris have been taken out and the area will be backfilled with fines. Sidewalk will be replaced by Newcomer at a later date.*

**Conclusions:****Action items:**

Person responsible:

Deadline:

**14. Village of Ashville Issues**

C. Tebbe

**Discussion:**

*Extremely thin subsurface pavement has been encountered. The village has budgetary concerns for the extensive repairs needed. Strawser is working on intersection approaches for now. The project team will involve Chris once the mainline repairs start.*

**Conclusions:**

*All parties agree to be as sparing as is reasonably possible for the Long St. pavement repairs.*

**Action items:**

Person responsible:

Deadline:

**15. Contractor Issues**

M. Fleming/T. Conley

**Discussion:**

*No issues*

**Conclusions:****Action items:**

Person responsible:

Deadline:

<b>16. ODOT Issues</b>		I. Downing	
<b>Discussion:</b>			
Awaiting proposal for SR-752 asphalt remediation. – <i>Nicholson to review these deficiencies later this week.</i>			
<b>Conclusions:</b>			
<b>Action items:</b>			
	Person responsible:	Deadline:	
<b>17. Other Outstanding Issues/Open Discussion</b>		I. Downing	
<b>Discussion:</b>			
<i>None</i>			
<b>Conclusions:</b>			
<b>Action items:</b>			
	Person responsible:	Deadline:	
<b>18. Next Meeting</b>		I. Downing	
<b>Discussion:</b>			
Next meeting will be on Tuesday, November 2 <sup>nd</sup> at 10:30am			
<b>Conclusions:</b>			
<b>Action items:</b>			
	Person responsible:	Deadline:	

