



2015 VILLAGE OF ASHVILLE 3RD QUARTERLY F & O REPORT

Pickaway County 4PC00005

The Village of Ashville will report on the status of the items identified in the Findings and Orders in Quarterly Reports. The three areas covered include:

- Construction of new Water Resource Recovery Facility (WRRF) in the orders listed as WWTP
- Create an Infiltration and Inflow (I & I) Plan
- Special Environmental Projects (SEP) - Completed



Section One



WRRF

Section Two



I & I

Section Three



SEP

Franklin Christman, Village Administrator
July 2015



2015 VILLAGE OF ASHVILLE 3RD QUARTERLY F & O REPORT



Construction of new Water Resource Recovery Facility (WRRF)

The first section of this quarter report will deal with the status of the Water Resource Recovery Facility (WRRF). The first heading will discuss the design status. The second heading will deal with the status of obtaining funds for the WRRF.

DESIGN STATUS

Jeffrey Kerr from AECOM reported that the facility plans have progress to the point that EPA General Information Consolidated Permits, Permit to Install (PTI), Notice of Intent (NOI), Permit Fee for NPDES, Application for Modification of Ohio NPDES Permit, Antidegradation Addendum Division of Surface Water, Application for Permit to Discharge Wastewater NPDES Form 2A, and Application for Sewage Sludge Use or Disposal Form 2S were delivered to Ryan Laake of the OhioEPA's Division of Environmental and Financial Assistance (DEFA) on March 18, 2015. On April 1, the fourth item above was determined by Mr. Kerr to be needed for NPDES Permit Application and a fee of \$200. That has been completed. On the next page is a status report from Jeffrey Kerr at AECOM on the process with the OhioEPA. All items listed can be found on our website: <http://www.ashvilleohio.gov/index.php/water-resource-recovery-facility>. The next heading will deal with the status of obtaining funds for the WRRF.


FINANCING STATUS

The first funding for this project involved Planning, Design, and Land Acquisition. Ohio Water Development Authority (OWDA) provided 1.11 million dollars for this purpose, Attachment 2. As indicated above land has been acquired and the design is progressing toward completion. So that Ashville can move forward once completed, it has submitted a second application. The first was to submit a Nomination Form to the Ohio Water Pollution Control Loan Fund (WPCLF), Attachment 2. Ashville has been approved for \$12,044,100 by the Ohio Water Development Authority, Attachment 3. Ashville's Construction Loan and Grant Submitted to the Ohio Public Work Commission for \$500,000 and \$500,000 was rejected as not being

a sound project. The second grant request for paying interest during the construction phase was also rejected. This is known as OPWC Loan Assistance/Credit Enhancement for \$225,523. This type of application will be resubmitted in the next OPWC Round. It is Ashville's understanding that this rejection was because of the Pickaway County Engineer.

AECOM and Ashville has a meeting planned with DEFA on February 2, 2015, to review what is possible for financing this facility. Our Application was submitted to DEFA on March 31, 2015. We are anticipating a reply from DEFA. The entire application and support forms can be found on the Webpage created for this project: <http://www.ashvilleohio.gov/index.php/water-resource-recovery-facility>.

WATER RESOURCE RECOVERY FACILITY WEBPAGE

This webpage can be accessed at www.ashvilleohio.gov. On the home page you click on the logo that was designed for this project, see above. That page will inform the residents the status of the project. By clicking on this icon  you can find all the following items:

- AECOM (URS) Report
 - Planning and Design Items
 - Applications for Financing
- In the future it will include the process for selecting the construction contractor

Progress Report No. 26
Ashville Water Resource Recovery Facility (WRRF) Design
Period Ending June 5, 2015

The following work was completed by AECOM during the period:

1. Continued to work on demolition plans for old Wastewater Treatment Plant. Completed a site visit of the old WWTP to observe demolition items.
2. Completed a detailed construction cost estimate for the WRRF and sewers using the PTI set of plans. We are currently conducting a quality review of this cost estimate.
3. Responded to Ohio EPA comments on the PTI application forms and the plans. Submitted revised PTI forms as requested by Ohio EPA.
4. Continued to work with Gas Company on gas line relocation on Scioto Street near Main Street.
5. Continued work coordinating with the electric, phone and gas companies on new service for the WRRF. Prepared new service applications.
6. Prepared OWDA pay request.