

## Engineer Project Status Certification

### Appendix A: District 17 Engineer Project Status Certification Form

Subdivision Name: Village of Ashville Ohio

County: Pickaway

Project Name: Ashville Earnhart Hill Water Connection Improvement Project

(Points are not assigned based on the number of items completed) Item to be Completed		Status of Item	Completion Date
<b>R-O-W</b>	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Not Needed	-
<b>Easements Complete and Recorded</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Start Obtaining Easements End of 2021	4/30/22
<b>Surveying</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Start March 2022	4/30/22
<b>Preliminary Design Complete</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Completed	10/15/21
<b>Final Construction Plans Complete</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will Start upon award of funding.	9/15/22
<b>Bid Documents Complete and Project Ready to Bid</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will Start upon award of funding.	10/15/22
<b>PTI Water &amp; Sanitary</b>	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will submit when plans are ready for submittal	9/15/22
<b>NPDES Storm &amp; Sanitary</b>	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Not Needed	-
<b>Other Permits ODOT, Etc.</b>	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Not Needed	-

**I hereby certify that the status, of the above items, is noted to the best of my knowledge. I understand that the timely completion of these items is critical to the scoring of the application for this project.**

Engineer's Name Christopher M. Tebbe, PE Date 4 NOV 2021

Signature  Stamp \_\_\_\_\_

