

Engineer Project Status Certification

Appendix A: District 17 Engineer Project Status Certification Form

Subdivision Name: Village of Ashville Ohio
 County: Pickaway
 Project Name: Ashville South Metershed Improvement Project - Phase 1

(Points are not assigned based on the number of items completed) Item to be Completed	Needed	Status of Item	Completion Date
R-O-W	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Not Needed	-
Easements Complete and Recorded	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Start Obtaining Easements End of 2021	4/30/22
Surveying	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Start January 2022	2/28/22
Preliminary Design Complete	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Start December 2021	3/30/22
Final Construction Plans Complete	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will Start after Preliminary Design Complete. 4/30/22	9/1/22
Bid Documents Complete and Project Ready to Bid	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will Start upon completion of Final Construction Plans.	10/15/22
PTI Water & Sanitary	Y <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	Will submit when plans are ready for signature.	10/1/22
NPDES Storm & Sanitary	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Will submit when plans are ready for signature.	10/1/22
Other Permits ODOT, Etc.	Y <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	Not Needed	-

I hereby certify that the status, of the above items, is noted to the best of my knowledge. I understand that the timely completion of these items is critical to the scoring of the application for this project.

Engineer's Name Christopher M. Tebbe, PE Date 5 NOV 2021

Signature  Stamp _____

