## **ODOT Project 200143**

Progress Meeting #1 September 16<sup>++</sup>, 2020





🕶 Æshville, Ohio



## Type of meeting:

Attendees:

Progress See sign-in sheet

Agenda Topics					
Corrections to Last Meeting Minutes	I. Downing	Work Progress/Two Week	N. Worthington/R. Heskett		
Safety	I. Downing	МОТ	I. Downing		
RFIs	I. Downing	<b>RoW/Utility Issues</b>	I. Downing		
Agreement on Quantities	I. Downing	Village of Ashville Issues	C. Tebbe		
Estimates	I. Downing	<b>Contractor Issues</b>	N. Worthington/R. Heskett		
Materials	I. Downing	<b>ODOT Issues</b>	I. Downing		
Change Orders	I. Downing	<b>Open Discussion</b>	I. Downing		
Delay Analysis	I. Downing	Next Meeting	I. Downing		
Time Extensions	I. Downing				
Schedule of Operations	I. Downing				

1. Corrections to Last Progress Meeting Minutes	I. Downing	
Discussion:		
N/A		
Conclusions:		
	Γ	
Action items:	Person responsible:	Deadline:
2. Safety	I. Downing	
	1. 2 0 B	
Discussion:		
Any accidents, injuries or near misses?		
Semi collision with branches of a tree planned for removal. Truck left so	ene before further information could	be ascertained.
Conclusions:		
Action items:	Person responsible:	Deadline:
Action tems.		Deadmite.
3. RFIs	I. Downing	
	I. Downing	
Discussion:		
Storm sewer revisions. See email dated 9/16 from C. Tebbe.		
Conclusions:		
Action items:	Person responsible:	Deadline:
Action nems.		Deaume.
		l

4. Agreement o	on Quantities		I. Downing		
Discussion:					
No issues					
Conclusions:					
Action items:				Person responsible:	Deadline:
5. Estimates			I. Downing		
Discussion:					1
Estimate Number	Amount for Payment (\$)	Period End Date	Generation Date	Approval Date	Estimate Type
0001		9/15/2020			PROG
Conclusions:	Estimate #1 will b	e generated this week.			
Action items:				Person responsible:	Deadline:
6. Materials			I. Downing		
Discussion:					
No issues					
110 135405					
Conclusions:					
Conclusions.					
Action items:				Person responsible:	Deadline:

7. Change Orders	I. Downing		
Discussion:			
Ongoing inefficiencies due to plan discrepancies with u	tility layout being tracked on fo	rce account. Will be han	dled monthly.
Conclusions:			
Action items:		Person responsible:	Deadline:
8. Delay Analysis	I. Downing		
Discussion:			
COVID-19 impacts claim for 30 days submitted.			
Conclusions:			
Action items:		Person responsible:	Deadline:
9. Time Extensions	I. Downing		
Discussion:			
Final Completion: 10/15/2020			
Conclusions:			
Action items:		Demonstration of the	Deadline:
Action items:		Person responsible:	Deadinne:
10. Schedule of Operations	I. Downing		
Discussion:			
Conclusions:			
Action items:		Person responsible:	Deadline:
Revise and resubmit schedule of operations.		Nate/Roy	9/17

11. Work Progress/Two Week Look Ahead	N. Worthington	/R. Heskett	
Discussion:			
Part 1 – A&A laying out OUPS for signs. Pass with care	e sign discrepancy. Saturday/M	onday daytime partial d	epth repairs.
Part 2 – Storm sewer work ongoing east along Main and	l north on Long. Should be 3 m	ore weeks for remaining	infrastructure.
Clearing subcontractor hopefully arriving early next we	eek. Pavement repairs in the vil	lage to come as soon as	possible.
Conclusions:			
Action items:		Person responsible:	Deadline:
Action nems.		reison responsible.	Deaunne.
12. Maintenance of Traffic	I. Downing		
Discussion:			
Maintain proper detour route signage.			
Grain elevator to get progressively busier moving forwa	rd.		
Conclusions:			
Action items:		Person responsible:	Deadline:
13. RoW/Utility Issues	I. Downing		
Discussion:			
Contractor will be working roughly 5' inside the sidewa	lk up to the RoW line.		
Conclusions:			
		1	1
Action items:		Person responsible:	Deadline:

14. Village of Ashville Issues	C. Tebbe		
Discussion:			
OPWC Signs being made today and are hopefully arriving soon	1		
Ensure Monday meetings occur moving forward. Tree removal	needs to happen soon.		
Be wary of potential Scioto St access issues to apt complex at 10	61 Long St.		
Conclusions:			
Action items:		Person responsible:	Deadline:
15. Contractor Issues	N. Worthington	n/R. Heskett	
Discussion:			
Geotextile Fabric, Type A required above coarse aggregate for	the full width of the tr	ench per 611.06. Follow i	up after meeting.
Conclusions:			
Action items:		Person responsible:	Deadline:

6. ODOT Issues	I. Downing		
Discussion:			
No issues			
Conclusions:			
Action items:		Person responsible:	Deadline:
7. Other Outstanding Issues/Open Discussion	I. Downing		
Discussion:			
No issues			
Conclusions:			
Action items:		Person responsible:	Deadline:
8. Next Meeting	I. Downing		
Discussion:			
Next meeting will be on Wednesday, September 30th at 10:30am	1		
Conclusions:			
Action items:		Person responsible:	Deadline:
Send calendar invite via email for Microsoft Teams meetings biv		Ian	ASAP

I.	Additional Notes		
	Discussion:		
	Conclusions:		
	Action items:	Person responsible:	Deadline: