

PID 117460 PIC-ASHVILLE-PED PROPOSED PROJECT SCHEDULE

Kelsey Vandia

LPA Project Manager
 ODOT District 6
 400 E. William Street, Delaware, Ohio 43015
 cell: 614-357-5430
transportation.ohio.gov

- Because this is an ODOT-let project, we are subject to the official letting schedules set by ODOT. As such, these dates I've highlighted in red are preliminary dates that are subject to change slightly once we have the official letting schedules from ODOT.
- You'll note that there is a r/w date listed as a milestone. Even though this project has no r/w acquisition, this is a date that is included for our district staff to certify that no r/w is needed for this project.

MILESTONE	COMPLETED DATE	PROPOSED DATE
Stage 2 Plans – Submitted		08/01/2023
Stage 2 Plans – Complete		09/01/2023
Environmental Doc. - Approved		10/01/2023
Stage 3 Plans – Submitted		11/01/2023
Stage 3 Plans – Complete		12/01/2023
District RW Certification		02/01/2023
Tracings Complete		02/01/2023
Plan Package to ODOT, CO		03/15/2024
Sale		06/15/2024
Award		07/01/2024
Begin Construction		07/15/2024*
End Construction		09/15/2024*

*Proposed construction dates, subject to change