Thank you for meeting to discuss ODOT's proposed recommendations for a fix to SR-316 within the Village of Ashville.

Below are some meeting minutes, as well as a link to the FTP site that contains a sample task list, LPA Scope of Services and the survey data collected by ODOT.

### Meeting Minutes:

- In Attendance: Franklin Christman, Chris Tebbe, Laura Wright, Toni Turowski, Brian Davidson and Grace Wesner
- Option 1 The Village of Ashville is favorable to a modified Option 1 that is more affordable
  - Curb and gutter replacement
    - The Village of Ashville wishes to replace curb and gutter where necessary and potentially reduce centerline pavement thickness and flatten the cross slope in order to maximize curb reveal/preserve the curb
      - There was a lot of emphasis on making sure the curb is lower than the sidewalk.
    - ODOT requests that the Village of Ashville mark out the locations where curb and gutter is to be preserved at a future time
      - ODOT plans to take additional pavement cores in the areas marked out by the Village
  - o Full-depth pavement repairs adjacent to curb and gutter replacement (2' wide)
    - There was discussion about making these repairs wider that 2'
    - ODOT used a 2' wide repair as a minimum, but we are in agreement that a wider repair would be beneficial.
  - o 1.5" mill and fill
    - There are concerns about the current cross slope
      - A more detailed survey may be needed to determine if the current cross slope is a safety issue
    - If at all possible, the Village wishes to flatten the cross slope by milling deeper and placing less asphalt.
  - o Potential drainage work (catch basins, conduit, etc.)
    - A more detailed survey will need performed in order to determine which drainage structures need replaced
  - The Village of Ashville would also like to include some of the following items of work, if possible:
    - Traffic signal and pedestrian crossing improvements
      - The Village requests that ODOT determine if three signals are warranted within the project limits – Which signals does the Village want checked for warranty?
        - The Village understands that if the signals are not warranted they need to be removed
    - Approximately 34 curb ramps
    - Sidewalk improvements
- The Village intends to pursue and apply for the following funding sources:
  - CDBG (Community Development Block Grant) for sidewalks and ADA ramps where eligible (2018 & 2020)

- OPWC (Ohio Public Works Commission) in fall of 2018 for FY20 funds (available July 1, 2019)
- ODOT TAP (Transportation Alternative Program
  - <a href="http://www.dot.state.oh.us/Divisions/Planning/LocalPrograms/Documents/TAP/TAP%">http://www.dot.state.oh.us/Divisions/Planning/LocalPrograms/Documents/TAP/TAP%</a> 202018%20Program%20Guidance.pdf)
- MORPC
- ODOT Small City (pending 2020 Census results) http://www.dot.state.oh.us/Divisions/Planning/LocalPrograms/Small%20City%20Program%20Documents/Small%20City%20Program%20Guidelines.pdf

## Project timeframe:

- For now, ODOT asks that the Village of Ashville review the documents provided (survey, sample task list, LPA Scope of Services) and respond by 3/1
  - The project timeframe can move forward beginning March 1
- This project will be an ODOT FY20 project most likely with construction beginning in Calendar Year 2020

# - Project Designer

- This will be a Part 1/Part 2 project
  - ODOT will complete the design for the resurfacing (1.5" mill/fill) on SR-752
  - The Village of Ashville will need to complete the design for SR-316 because of the heftier design efforts, such as the curb and gutter replacement, any drainage work and the full depth pavement repair locations, along with the resurfacing on SR-316
    - This will make it clearer to construction how the Part 1 and Part 2 project is split

### - Near Future Action Items:

- The Village of Ashville to review the documents provided by ODOT and provide responses by 3/1/18
- ODOT to determine if further pavement coring needs performed
  - If ODOT decides to move forward with this, ODOT requests that the Village of Ashville mark out where curb and gutter replacements are needed, prior to the pavement coring

### - FTP Server link:

ftp://ftp.dot.state.oh.us/pub/Districts/D06/download/Ashville TaskList Scoping Survey

If you have any comments or questions about the meeting minutes or action items, please let me know. ODOT looks forward to the continued partnering on this project.

Thank you,

**Grace Wesner** 

**Transportation Engineer 2** 

ODOT District 6, 400 E. William Street, Delaware, Ohio 43015

Phone: 740.833.8160

Grace.Wesner@dot.ohio.gov

